

Statement showing monthly progress of Original works
 civil works costing Rs 2 Crores and above

Annexure-I

17

DHOLBAHA DAM CONST. CIRCLE HOSHIARPUR

Sr. No.	Name of work and Location	Estimated Cost	Tendered Cost	% above/below C.S.R.	Agreement Number	Agency	Date of start	Date of Completion	Physical Progress	Name of Engineer incharge
1.	Nara Dam and its appurtenant works.	16,06,98,565/-	1820 Lacs	26.30%	No 1	Sh. Gurinder Singh.	2/2013	9/2014	90%	Sh. Varinder Kumar Executive Engineer, Janaur Chahal Const. Division Hoshiarpur.
2.	Laying underground PVC pipes for rehabilitation of Irrigation Distrib. System in Command area of Dholbaha, Janaur, Maili, Jamsal and Chahal Dams.	39,25,28,475/-	45,53,05,116/-	17.20%	No 1	- do -	2/2014	5/2015	45%	Sh. Ravi Kumar Executive Engineer Kandi Area Dams Mtn. Division Hoshiarpur.

No 1383

dt 17/10/14

Forwarded to the Executive Engineer

Computer cell for further necessary action.

Superintending Engineer
 Dholbaha Dam Const. Circle
 Hoshiarpur.

ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ/ਕੋ ਏ ਡੀ.
 ਸਿੰਠਾਈ ਵਿਭਾਗ, ਪੰਜਾਬ, ਮੁੱਖ ਦਫਤਰ,
 ਚੰਡੀਗੜ੍ਹ।

DHOLBAHA DAM CONST. CIRCLE HOSHIARPUR

Sr. No of Bill	VR. No date	Account Payable				Total Cheque amount	Details of disbursement and remarks.						
		on A/c Payment	Adm. Payment	Secured advanced	Mobilization advance		Adm. Tax	Cost of Material	Secured Adm.	Mob. Adm.	Deposit		
Naya Dam & its appurtenant works	1	43/27 13	50,15,184/-	-	-	-	50,15,184/-	44,13,362/-	-	-	-	-	60,18,222/-
	2.	1/18 13	88816360/-	-	-	-	88816360	808222887	-	-	-	-	79,93,473/-
	3.	1/17 14	21,99,9991/-	-	-	-	21,99,9991/-	1,88,87,424	-	-	-	-	31,12,567/-
	4.	3/37 14	103,46,531/-	-	-	-	103,46,531/-	44,57,192/-	-	-	-	-	58,89,333/-
Laying L/G PVC Pipes for Rel. of Gr. Dist. System of 500 Dam.	1	1/27 14	578,86,970/-	-	-	-	578,86,970/-	50,36,1663/-	-	-	-	-	75,25,30/-

Superintending Engineer
Dholbaha Dam Const. Circle
Hoshiarpur.