

Planning & Design Studies, Directorate, I.B. Punjab, Chandigarh.
Water Resources Administration.

Statement showing the monthly progress of original works

Civil works costing Rs. 2 Crore and above

Electrical Works costing Rs. 30 lacs. and above

Horticulture works costing Rs. 4 lacs and above

Sr. No.	Name of work and location	Estimated Cost	Tendered Cost	% above below schedule of Rates (SOR)	Agreement No.	Agency	Date of start	Likely Date of Completion	Physical Progress	Name of Engineer Incharge With Official Address	Remarks
1	Construction of State Data Centre (Water Resources Bhawan) in Sector 68, S.A.S. Nagar (aided by World Bank under Hydrology Project –II)	18,09,90,113/-									-
A.	Civil Works including external services, Water Supply & Sanitation, Electrical, Fire Fighting etc.	Package –I of above	125812263/-	3.3% Below	1/WRB/HP-II/2012-13 Dt. 1.3.2013	M/S Mittal Const. Company	1.3.2013	30-11-2014	84%	Sh. Jaswinder Singh Executive Engineer, Discharge Division, S.A.S. Nagar	-
B.	Supply, Installation, Testing & Commissioning of Central Air-Conditioning System for State Data Centre (Water Resources Bhawan) in Sector 68, S.A.S. Nagar (aided by World Bank under Hydrology Project –II)	Package –II of above	33858340/-	7% Below	6/WRB/HP-II/2013-14 Dt. 20.9.2013	M/S Chillpoint Engineers Pvt. Ltd.	23.9.2013	30-11-2014	90 %	Sh. Jaswinder Singh Executive Engineer, Discharge Division, S.A.S. Nagar	-